Class V Roads Study Committee Ongoing Projects

1. Goose Pond Road

CLD Awarded engineering contract signed 7/24/14

Plan is to grind and compact the pavement fall 2014

Preliminary report presented by CLD 11/30/14

Preliminary design and plan will be presented Jan 6, 2015 6 PM Roads Comm

Goal is to get engineering report back in time to go out to contractors late winter early spring 2015

2. River Road South rebuild and bank stabilization

Pathways report preliminary, Not BID ready Needs permitting.

Will have to do incrementally

Grant application denied.

Grind and compact pavement fall 2014

Large culvert by "Hidden Valley" looking at less expensive alternatives. Plastic vs precast concrete.

Goal: Start underdrains and culverts summer 2015

3. River Road North bank stabilization

On hold

Need Engineer to design plan and obtain permits

Goal: work to be completed spring/summer 2016

4. Paved Road 10 year plan

Prioritize road projects May/June 2014

Develop Budget

Work with Budget committee to fund projects

2015 will be busy with Goose Pond Road, River Road South and new critical problem

5. Gravel roads 10 year plan

Acorn Hill priority one 5/20/14

Determine what drainage and culverts are needed Done 5/20/14

Develop cost estimate by 9/17/14

Bring to Budget committee 11/12/14

build into Highway Department budget Oct/Nov 2014

Goal: first project to be done summer 2015 by Highway Department

6. Summer 2014

Highway department to install Geogrid South end of River Road Repair / Replace culvert 0.3 mile south of East Thetford Bridge Done Install Guardrail by Fisher Bridge Dec 2014 Ditch to control surface run off North River Road

7. Surprise 0.2 mile south of the East Thetford Bridge the River Road has subsided and is sliding toward the river while the bank below has been seriously undermined by the the river. We have hired CLD Engineering to explore this problem and propose a solution. CLD has deemed this situation as critical and will need to take priority in the repair line. Borings are scheduled to be done ASAP.